

~~SECRET~~

Approved For Release 2002/09/03 : CIA-RDP78-04718A000600310001-2

~~DECLASSIFIED~~

5 May 1953

MEMORANDUM FOR: Deputy Director (Administration)

SUBJECT: Status of Air Conditioning Temporary Buildings

The status on the procurement and installation of air conditioning equipment in temporary buildings is listed in the following categories:

A. Initial allocation of equipment and present status of installation. (Annex A)

B. Additional units of larger capacity required to complete certain buildings and not included in initial allocation. (Annex B)

C. Tentative allocation of remaining units that will be available for installation in Barton Hall, Curie Hall, and Annex C, Part I.)

25X1A6D

D. Additional funds and units required to complete air conditioning of Recreation and Services Building, Barton Hall, Curie Hall, and (Annex C, Part II)

25X1A6D

25X1A9A

Chief, General Services

25X1

JOB NO. 78-04718A BOX NO. 23 FILE NO. 11 DOC. NO. 1 NO CHANGE
IN CLASS/ ~~DECLASS~~ CLASS CHANGED TO: TS S C RET. INST. —
NEXT REV DATE — REV DATE 22-6-79 TYPE DOC. 02
NO. PGS. 4 CREATION DATE — ORG CLASS S
REV CLASS 4 REV COORD. — AUTH: HR 70-3

Approved For Release 2002/09/03 : CIA-RDP78-04718A000600310001-2

~~SECRET~~
Security Information

~~DECLASSIFIED~~

INITIAL ALLOCATION - AIR CONDITIONING EQUIPMENT

<u>Buildings</u>	<u>Principal Occupants</u>	<u>Units Required</u>	<u>Units Installed</u>	<u>Units to be Installed</u>	<u>Present Status</u>
"M" & "Q"	ORR, OCI, OCD & OSI	374	328	46	46 units on hand to be installed by 15 May 1953.
"I" & "J"	Now - DD/A - "I" DD/P - "J" Future - DD/P - "I" & "J"	512	512	0	Complete.
Quarters "I"	TSS, Logistics and WH Division	328	328	0	Complete.
Tempo 13 and Tempo 14 25X1A6A	Security and OCD - Graphics	42	42	0	Complete.
<div style="border: 1px solid black; width: 80px; height: 20px;"></div>	ORR	42	42	0	Complete.
<div style="border: 1px solid black; width: 40px; height: 15px;"></div> 25X1A	OO-FDD	103	103	0	Complete.
"R & S"	Training	50	28	22	22 units on hand. Determination only recently made that 22 units can be added to present power. Power available in "R&S" Building sufficient to handle large equipment required for inside space. 50 units cover all outside rooms and do not exceed 1 HP capacity.
Alcott Hall	Training	93	0	93	Installation contract awarded by PBS 24 April 1953. Completion - 120 days.

SECRET

Security Information

Approved For Release 2002/09/03 : CIA-RDP78-04718A000600310001-2

Annex B

Units authorized from balance of unencumbered funds -
Bureau of Budget Project not included in initial allocation of units

<u>Building</u>	<u>Principal Occupants</u>	<u>Units Required</u>	<u>Status</u>
"K" and "L"	DD/P	35 *Replacements for old equipment	14, 3/4 H.P. Units on hand now being installed. 21, 1-Ton Units on order, bids to be opened 7 May, no delivery date available.
"M" and "Q"	DD/I	5 *Replacements	4, 3/4 H.P. Units now being installed. One 1-Ton Unit on order, no delivery date available.
"I"	Dir./Security	5 *Replacements	5, 1-Ton Units on order, bids to be opened 7 May, no delivery date available.
Alcott Hall	Training Commo Logistics	65	65, 1-Ton Units on order, bids to be opened 7 May, no delivery date available.

*No provision made in initial allocation for replacing old equipment.

SECRET

Security Information

~~SECRET~~

Approved For Release 2002/09/03 : CIA-RDP78-04718A000600310001-2

~~DECLASSIFIED~~PART I.UNITS AUTHORIZED FOR PROCUREMENT 7 MAY 1953, WITH
BALANCE OF UNOBLIGATED FUNDS IN THE BUREAU OF BUDGET PROJECT

Tentative allocations of units in Barton Hall, Curie Hall, and ☐ have been established as follows:

25X1A

<u>Building</u>	<u>Principal Occupants</u>	<u>No. of Units (Tentative)</u>	<u>Status</u>
Barton Hall	OSI	79	Requisition forwarded to Logistic 5 May 1953.
Curie Hall	Personnel	72	Requested bids be let in 5 days with only 10 days allowed for bidding. No estimate of time required for delivery available at this time.
<input type="checkbox"/> 25X1A6A	Comptroller, Budget and General Services	56	

PART II.

With the installation of the above units, additional funds in the amount of \$291,000 are required to complete the air conditioning of the following buildings:

<u>Building</u>	<u>Principal Occupants</u>	<u>Estimated No. of Units Req.</u>	<u>Equipment Cost</u>	<u>Installation Cost</u>	<u>Add. Power Cost</u>
Barton & Curie Halls, Activities	OSI, DD/A	458	\$112,000	\$54,000	
<input type="checkbox"/> 25X1A6A					
"R&S"	Training	20	\$43,000	\$30,000	\$22,000
		units ranging from 3-ton to 40-ton capacity			

~~DECLASSIFIED~~~~SECRET~~

Security Information